IIIrA bill

SBR No. 50/17-18

DATED 28-3-18

M. A. R. 57 (Rule 116)

Measurement Book

No. B 311801

Serial No. .....

Name of Work Providing LED Street Light to 3rd main Marathinagara and Farrachery area in ward No 1. ..... From..... To.....

Name of Contractor of nature of Agency Technical Manager KRIDL BBMP Bengaluru.

Date of commencement of work GEL/KRIDL/12(W)/000017/2017-18 Dat: 28/2/2018

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
1)	LED Street light. supply of die cast all housing body with optimal heat sink for both thermal dissipation. Designed with injection moulded & by means of polycarbonate material with high transparency lenses. delivering efficacy of not less than 130 lm/w burning Hrs 50000 hrs. Driver circuit output. Rated life of LED > 50000 hrs optical and Electrical cabinet & Input protection by surge, miniature circuit breaker & Isolator for 230V ac mains Input from 0.1A to 0.7A & Power factor greater than 0.9 with over voltage/current protection. Short circuit/ reverse polarity protection	LED	Street	light with			

Powered by TCPDF (www.tcpdf.org)

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
	Should be given by CBD source main feeder cable for A1 & A2 Roads as per IRC II 90 watts.		70	Nos	31250/-	Ls	218750/-
2)	Supplying and laying 4 core Aluminium Copper XLPE insulated PVC sheathed armoured cable of size not exceeding 25 sq mm Cu equivalent for 3 phase 4 wire system for street light DB, fixing & connecting to CB of DB and on road wherever directed by Engineer in charge including trenching, sand cushioning and refilling complete as per specification	45		Nos	893/-	L	40185/-

EE/ELE/Y/BR No. 50/18-18 Dt. 28-3-18

M. A. R. 57 (Rule 116)
Measurement Book

No. B 311803

Serial No. .....

Name of Work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Laying 1Ce Cu.alg/ power cable carrying one 3 Core Aluminium XLPE Insulated Low Grade Extruded Armoured with Fire retardant multi core cable with colour coded Stranded Sector conductor. 3 C 95 sq mm.	300 mtr	7.50	Rate	2250/-		
				Total Rs		2229935-00	
	Add GST @ 10% charges 11%.			Total Rs		245292-85	
				Total Rs		2475227-85	

Assistant Executive Engineer (Ele)
BBMP, Bangalore

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measuremen
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
69	LE/01/TC214/mw/ATC/05/S	H 17		mun'gramaiah		Layout	
70	LE/01/TC57/mN/LC/00	07/S	(100)	Jadhav		Layout	

Certificated Certify that the work has been carried out satisfactorily.

T.A. Baddy
Jr Engr

Assistant Executive Engineer (Ele)
BBMP, Bangalore

EE/ELE/Y/BR No. 50/17-18
Dt. 28-3-18

M. A. R. 57 (Rule 116)
Measurement Book

No. B 311807

Serial No. .....
Name of Work ..... From..... To.....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
	2	3	4	5	6	7	8
	EHL = 2H75228=00 ITM = H9505=00 [illegible] = 2H752=00 [illegible] = 2H752=00 [illegible] = 2H752=00 [illegible] = 2H75=00 [illegible] = 18562=00 [illegible] = 311878=00 [illegible] = 2163350=00						

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ P0190 Hon Mayar grants
ರೂ: 2H75228=00 ಆಡಿಟ್ ಮಾಡಿ ಸ್ವೀಕರಿಸಿದೆ
ರೂ: 2163350=00 ಚೆಕ್ ನೀಡಬಹುದಾಗಿದೆ
ರೂ: 311878=00 ಹೊಂಪಾಣಿಕೆ ಮಾಡಿದೆ

ಲೆಕ್ಕ ಅಧೀಕ್ಷಕರು

ಕಾ.ಪಾ.ಅ.(ವಿ) ಯಲಹಂಕ ವಲಯ